COMPLETION REPORT

1	Name Of Work	**Construction Of RCC drain &CC Roads At Lake View Layout and Defence Colony in Ward No.13 Shettyhalli Sub Division.**
2	Sanctioned Estimate No.& Date	CE/DZ/AS/24/2017-18, Date:12.06.2017 EE/DD/TS/66/2017-18, Date:12.06.2017
3	Head Of Account which is chargeable	P-3176
4	Instrument Order No. & Date	BBMP/EE/DD/WO/100/17-18, Date:13.06.2017
5	Name Of Contractor	**KRIDL**
6 a	Time Stipulated for Completion of work	**90 Days**
b	Delay in Exculpation of Work	
7	Measurement recorded in	M.B No: 5662/16-17 Page No: 566151 → 566159
8	Check Measurement of the Asst Exe. Eng./ Exe, Eng., On	M.B No, - do - 566151 Page No, - do - 566159.
9	Name of the office/official in charge of the work	
10	a) Asst.Eng/Junior Eng	Sri.Dayanand H.S
	b) Asst.Exe Engineer	Sri.B.L.Jayalingappa

Sanctioned Estimate Amount	Amount Claims As Per Actually Vide As per bills	DIFFERANCE	
		Excess	Savings
Rs. 50 Lakhs	Rs 49.88 Lakhs		Rs 0.12 Lakhs

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER

EXECUTIVE ENGINEER - 3
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

ASSISTANT EXECUTIVE ENGINEER

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು.
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

Scanned by CamScanner